

EnviroServer® Installation Form

Project information				Product information
Job name:				Tank serial #:
Address:				Control panel serial #:
City:State:Zip:			Compressor(s) serial #:	
Date of installation:				Telemetry serial #:
Checklist				The following documents are required if the system was not installed by authorized installer. These documents help to ensure the tanks
Check the appropriate boxes	Yes	No	N/A	are installed correctly and to avoid future problems. MicroSepTec requires these documents in order for the tank warranty to be valid. The intent of the list is to document proper installation techniques, and may be amended as needed based on the individual project.
Installed by Authorized Installer				
(If not the information on the opposite side of document must be supplied)				Installing company:
Authorized installing company:				Installer's name:
Installer's name:				<u> </u>
All wiring properly sized & terminated				Copies of documentation
Bio media installed				Receipt for backfill material, including description and quantity
Effluent filter cartridge installed				 □ Letter from Qualified Professional stating necessity, or lack of, for anti-flotation devices and textile filter (barrier to primary backfill material) □ PDF of designer plans including calculations, system placement on property, etc. If you can't provide a PDF, please send a set of the plans; they will be returned if required.
Airlift installed				
Airlift connected to compressors				
Diffusers installed				
Diffusers connected to compressors				Photographs that depict the following (Required if not installed by an authorized installer, recommended for all installations)
Aeration works				
Recirculation pump works				Excavation prior to setting pea gravel. Include spoils pile or backfill material to be used for final cover
Alarm control panel Installed				If applicable, picture showing filter fabric in place, prior to setting pea gravel
High level alarm works				
Low air alarm works (comp #1)				☐ If applicable, picture showing anti-flotation devices (dead-men) in place, prior to setting pea gravel
Low air alarm works (comp #2)				Level bed of pea gravel
UV alarm works				Tank in hole, showing measuring device to demonstrate appropriate distance from edge of tank to edge of excavation (minimum four pictures). Include a reference point that indicates the tank is level.
Effluent pump works				
Effluent pump timer works				If applicable, picture showing straps for anti-flotation devices placed over ribs (minimum 2 pictures)
Peak float works				
Redundant off float works				If applicable, picture showing straps connected to anti-flotation devices
UV light works				 Picture of electric conduit from control panel to tank penetration. Include points of reference that would assist in locating lines in future.
Conduits in controller sealed				Picture of air lines run from compressors to tank penetration. Include points of reference that clearly show fall (without low spots) from the compressors to the tank penetration. Include points of reference that would assist in locating lines in future.
Desiccant bag in controller				
Wiring diagrams in controller				
Owners manual in controller				Picture of tank surrounded in pea gravel prior to final cover.
This form and start-up form must be submitted to MicroSepTec in order to validate warranty. By signing this form, you acknowledge the above system has been installed according to MicroSepTec specifications, you have reviewed the checklist, and all responses are complete, true, and verified				

www.microseptec.com

Installed by printed name:_

Signature: